

NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND								
HAMISI CONSTITUENCY								
PROJECT IMPLEMENTATION STATUS REPORT AS AT 30TH JUNE 2022								
Financial Year	Project Name	Activity	Estimated Cost (Kshs.)	Approved allocation (Kshs.)	Completion Date	Impl. Status	Expected Beneficiaries	Remarks
<b>ADMINISTRATION AND RECURRENT EXPENDITURE</b>								
2021/2022	Employees Salaries	Payment of staff salaries	1,200,000.00	1,200,000.00	31st July 2022	Ongoing	7No. Staff	Staff salaries paid
2021/2022	Employees Gratuity	Payment of staff gratuity	1,800,000.00	1,800,000.00	31st July 2022	Ongoing	7No. Staff	Staff gratuity paid at the end of June 2022
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, telephone, travel and subsistence, office tea etc	2,000,000.00	2,000,000.00	30th September 2022	Ongoing	10 NGCDFC and 7 staff	Office operation held
2021/2022	NSSF	Payment of NG_CDF Staff NSSF	240,000.00	240,000.00	31st July 2022	Ongoing	7 Staff	Staff NSSF deducted and remitted on monthly basis
2021/2022	NHIF	Payment of NG_CDF Staff Health Insurance	75,000.00	75,000.00	31st July 2022	Ongoing	8 Staff	Staff NHIF deducted and remitted on monthly basis
2021/2022	Committee Expenses	Payment of committee sitting allowances, transport, conferences	2,910,000.00	2,910,000.00	30th September 2022	Ongoing	NG-CDFC and 7 staff	Allowances paid
<b>Monitoring and Evaluation</b>								
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, printing, stationery, airtime, travel and subsistence e.tc	800,000.00	800,000.00	30th September 2022	Ongoing	NGCDFC and 7 staff	Printing, stationery, airtime and other services paid for
2021/2022	Committee Expenses	Payment of committee sitting allowances, transport, conferences	2,300,000.00	2,300,000.00	30th September 2022	Ongoing	NGCDFC and 7 staff	Allowances paid
2021/2022	NGCDFC/PMC Capacity Building	Undertake training of the PMCs/ NGCDFCs on NGCDF Related issues	1,000,000.00	1,000,000.00	30th September 2022	Ongoing	254 PMCS/ NGCDFCs and NGCDF staff	Training and exchange programme to be held
<b>EMERGENCY.</b>								
2021/2022	Friends School for the Deaf	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	2,400 community people	Funded from emergency kitty
2021/2022	Gisambai Primary School	Construction of sunken down pit latrine	300,000.00	300,000.00	30th June 2022	Complete	124 students	Funded from emergency kitty
2021/2022	Butiti Primary School	Complete construction of 8-door exhaustible pit latrine.	50,000.00	50,000.00	30th June 2022	Complete	148 students	Funded from emergency kitty
2021/2022	Muyere Secondary School	Community contribution towards Safaricom on construction of classroom	300,000.00	300,000.00	30th June 2022	Complete	47 students	Funded from emergency kitty
2021/2022	Muyere Secondary School	Renovation of 2no. Dilapidated classroom floors	200,000.00	200,000.00	30th June 2022	Complete	98 students	Funded from emergency kitty
2021/2022	Bahati Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	2,400 community people	Funded from emergency kitty
2021/2022	Gavudunyi Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	2,400 community people	Funded from emergency kitty
2021/2022	Makuchi Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	2,400 community people	Funded from emergency kitty
2021/2022	Momanyi & Advocate Co. Ltd	Court fees for Hamisi NG-CDF civil case	956,558.00	956,558.00	30th June 2022	Complete	10 NG-CDFC	Funded from emergency kitty
2021/2022	Gimengwa Primary School	Reroofing of dilapidated 10-door pit latrine	200,000.00	200,000.00	30th June 2022	Complete	173 students	Funded from emergency kitty
2021/2022	Gimomoi Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	266 students	Funded from emergency kitty
2021/2022	Munzatsi Secondary School	Rehabilitation of dilapidated floors	350,000.00	350,000.00	30th June 2022	Complete	47 students	Funded from emergency kitty
2021/2022	Friends School Senende	Rehabilitation of dilapidated dormitory	800,000.00	800,000.00	30th June 2022	Complete	100 students	Funded from emergency kitty

2021/2022	Itovo Primary School	Flooring of dilapidated 2No. Classrooms	300,000.00	300,000.00	30th June 2022	Complete	97 students	Funded from emergency kitty
2021/2022	Givudemesi Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	270 students	Funded from emergency kitty
2021/2022	Bursary	Payments of bursary to needy students	299,649.00	299,649.00	31st June 2022	Complete	89 students	Funded from emergency kitty
2021/2022	Bishop Sulumeti Secondary School	Complete construction of 4No. Classrooms	400,000.00	400,000.00	30th June 2022	Complete	217 students	Funded from emergency kitty
2021/2022	Gimarakwa Primary School	Roofing and fitting doors in a pit latrine	300,000.00	300,000.00	30th June 2022	Complete	271 students	Funded from emergency kitty
2021/2022	Maruja & Amunga Advocates	Legal fees on Hamisi civil suit	436,000.00	436,000.00	30th June 2022	Complete	2310 community members	Funded from emergency kitty
2021/2022	Shaviringa Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	143 students	Funded from emergency kitty
2021/2022	Mwanzo ADC Primary School	Flooring of dilapidated 2No. Classrooms	200,000.00	200,000.00	30th June 2022	Complete	98 students	Funded from emergency kitty
2021/2022	Mukisangula Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	273 students	Funded from emergency kitty
2021/2022	Jivuye Primary School	Rehabilitation of 3No. Dilapidated classrooms	1,200,000.00	1,200,000.00	30th June 2022	Complete	154 students	Funded from emergency kitty
2021/2022	Kisasi Primary School	Community contribution towards WAWESAFO	100,000.00	100,000.00	30th June 2022	Complete	275 students	Funded from emergency kitty
<b>SPORTS</b>								
2021/2022	Sports and Cultural activities	Carry out constituency sports tournament where the winning teams will be awarded with balls, boots, uniforms and trophies	2,664,225.31	2,664,225.31	20th April, 2022	Complete	65,000 youth and women	Sports held in December, January, February and March. Finals will be held on 20th April 2022
<b>BURSARY</b>								
2021/2022	Bursary Secondary Schools	Cater for bursary for needy and bright studens in secondary schools	12,500,000.00	11,000,000.00	30th June 2022	Complete	1980 secondary students	Secondary needy and bright students benefitted
2021/2022	Bursary Tertiary Schools	Cater for bursary for needy and bright studens in tertiary schools	6,000,000.00	6,000,000.00	30th June 2022	Complete	630 tertiary students	tertiary needy and bright students benefitted
2021/2022	Bursary Special Schools	Cater for bursary for needy and bright studens in Special schools	800,000.00	800,000.00	30th June 2022	Complete	156 students with special needs	Students with special needs catered for
<b>PRIMARY SCHOOL PROJECTS</b>								
2021/2022	Banja Muslim Primary School	Construction of 1 Classroom to completion	1,000,000.00	1,000,000.00	27th December 2022	Ongoing	47 students	walling in progress
2021/2022	Boyani Primary School	Renovation of 1 Classroom by re-roofing, plastering, flooring and painting to completion	400,000.00	400,000.00	30th June 2022	Complete	51 students	Complete and in use
2021/2022	Chebunaywa Primary School	Renovation of 3 classrooms by fitting lintel, re-roofing, flooring, plastering, fitting doors and windows, erecting verandah, painting and labelling to completion	1,500,000.00	1,500,000.00	30th June 2022	Complete	148 students	Complete and in use
2021/2022	Chepsaga Primary School	Renovation of 2 Classrooms by fitting lintel, re-roofing, flooring, plastering, fitting doors and windows, erecting verandah, painting and labelling	1,000,000.00	1,000,000.00	30th June 2022	Complete	110 students	complete and in use
2021/2022	Egemeni Primary School	Complete construction of one storey building housing 8 classrooms roofing, walling, plastering, fitting doors and windows, painting and labelling.	14,000,000.00	4,300,000.00	26th May 2023	Ongoing	443 students	Walling of 1st floor in progress
2021/2022	Gambaragai Primary School	Construction of 1 Classroom to completion	1,000,000.00	1,000,000.00	30th June 2022	Complete	48 students	complete and in use
2021/2022	Gamuguywa Primary School	Renovation of 1 Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	500,000.00	500,000.00	March, 2023	Ongoing	50 students	Tendering in progress

2021/2022	Gavudunyi Primary School	Renovation of 2Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	850,000.00	850,000.00	March, 2023	Ongoing	112 students	Tendering in progress
2021/2022	Gidimo Primary School	Renovation of 2Classrooms by re-roofing, plastering, fitting doors and windows, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	110 students	Complete and in use
2021/2022	Gimarian Primary School	Renovation of one classroom by re-roofing, plastering, fitting doors and windows, painting and labelling	400,000.00	400,000.00	March, 2023	Ongoing	40 students	Tendering in progress
2021/2022	Gimomoi Primary School	Renovation of two Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	109 students	Complete and in use
2021/2022	Givavei Special School	Construction of one Classrooms to completion	1,000,000.00	1,000,000.00	30th June 2022	Complete	51 students	Complete and in use
2021/2022	Givavei Special School	Re-roofing, plastering and painting 12-door exhaustible pit latrine	300,000.00	300,000.00	30th June 2022	Complete	267 students	Complete and in use
2021/2022	Givogi Primary School	Ongoing construction of dormitory accomodating 100 students by roofing, walling, plastering, painting, fitting doors and windows to completion.	4,700,000.00	2,700,000.00	3rd February 2023	Ongoing	100 students	Plastering of 2nd floor in progress
2021/2022	Imusutsu Primary School	Renovation of 1 Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling to completion	500,000.00	500,000.00	30th June 2022	Complete	51 students	Complete and in use
2021/2022	Ivola Primary School	Renovation of 3 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, painting and labelling to completion	1,300,000.00	1,300,000.00	30th June 2022	Complete	178 students	Complete and in use
2021/2022	Jebrongo Primary School	Ongoing construction of one storeyed building housing 8 Classrooms by walling, roofing, plastering, painting and labelling to completion.	14,000,000.00	3,500,000.00	19th April, 2023	Ongoing	413 students	Walling of ground floor in progress
2021/2022	Jeptorol Primary School	Construction of 1No. classroom to completion	1,000,000.00	1,000,000.00	2nd August 2022	Ongoing	51 students	Roofing in progress
2021/2022	Jeviriri Primary School	Heavy grading, bush clearing, culvert installation 600m (14), gravelling and compaction 1Km Jeviriri Primary School road.	3,000,000.00	3,000,000.00		Not Started	1800 community members	Awaiting approval by the NG-CDF Board
2021/2022	Jidereri Primary School	Renovation of 1 Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, painting and labelling to completion	400,000.00	400,000.00	30th June 2022	Complete	52 students	Complete and in use
2021/2022	Jidereri Primary School	Purchase 0.1 acre of land inclusive of processing title deed for school expansion	250,000.00	250,000.00	30th June 2022	Complete	345 students	Land purchased
2021/2022	Jeviriri Primary School	Construction of 3-door teachers latrine to completion, one door to accommodate people with disability.	600,000.00	600,000.00	30th June 2022	Complete	14 teachers	Complete and in use
2021/2022	Kabinjari Primary School	Renovation of 3 classrooms by re-roofing, plastering, fitting doors and windows, painting and labelling to completion	1,000,000.00	1,000,000.00	13th December, 2022	Ongoing	153 students	Painting works in progress
2021/2022	Kaimosi Demo Primary School	Renovation of 2 Classrooms by re-roofing, plastering, fitting doors and windows, painting and labelling to completion	700,000.00	700,000.00	30th June 2022	Complete	87 students	Complete and in use
2021/2022	Kapchemgung Primary School	Renovation of 2 Classrooms by plastering, flooring, painting and labelling	600,000.00	600,000.00	30th June 2022	Complete	98 students	Complete and in use

2021/2022	Kapkoi Primary School	Dozing (crawl tractor), heavy grading, bush clearing, culvert installation 600m (21), gravelling and compaction 1.5Km Kapkoi Primary School road	3,000,000.00	3,000,000.00	30th September 2022	Not Started	1750 community members	Awaiting approval by the NG-CDF Board
2021/2022	Kapkoi Primary School	Construction of 2 classrooms to completion	2,000,000.00	2,000,000.00	16th September 2022	Ongoing	106 students	Roofing in progress
2021/2022	Kapsegeli Primary School	Construction of 1 Classrooms to completion	1,000,000.00	1,000,000.00	21st September 2022	Ongoing	51 students	Plastering in progress
2021/2022	Kapsoi Primary School	Renovation of 2 classrooms by re-roofing, plastering, fitting doors and windows, painting and labelling	700,000.00	700,000.00	30th June 2022	Complete	89 students	Complete and in use
2021/2022	Kaptik Primary School	Complete construction of 10-door exhaustible pit latrine. The project had been allocated Kshs. 500,000 in the financial year 2020/2021	800,000.00	300,000.00	30th June 2022	Complete	267 students	Complete and in use
2021/2022	Kimarani Primary School	Renovation of 4 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	2,000,000.00	2,000,000.00	22nd August 2022	Ongoing	161 students	Plastering in progress
2021/2022	Kinu Primary School	Renovation of 3 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	1,500,000.00	1,500,000.00	2nd August 2022	Ongoing	147 students	Re-roofing in progress
2021/2022	Kitagwa Primary School	Renovation of 2 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	98 students	Complete and in use
2021/2022	Kitambazi Primary School	Renovation of 4 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	2,000,000.00	2,000,000.00	15th January, 2023	Ongoing	210 students	Plastering in progress
2021/2022	Luther Primary School	Construction of 2 classrooms to completion	2,000,000.00	2,000,000.00	23rd January 2023	Ongoing	112 students	Roofing in progress
2021/2022	Lwombei Primary School	Renovation of 2 classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	1,000,000.00	1,000,000.00	30th June 2022	Complete	108 students	Complete and in use
2021/2022	Madeya Primary School	Construction of 12-door exhaustible pit latrine to completion. 2-doors will accommodate FWDs	1,000,000.00	1,000,000.00	30th June 2022	Complete	267 students	Complete and in use
2021/2022	Makuchi Primary School	Renovation of 2 classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling to completion	800,000.00	800,000.00	30th June 2022	Complete	112 students	Complete and in use
2021/2022	Malinda Primary School	Renovation of 3 classrooms by fitting lintel, re-roofing, flooring, plastering, fitting doors and windows, erecting verandah, painting and labelling to completion	1,500,000.00	1,500,000.00	17th January, 2023	Ongoing	154 students	Re-roofing in progress
2021/2022	Muhudu Primary School	Renovation of 3 classrooms by fitting lintel, re-roofing, flooring, plastering, fitting doors and windows, erecting verandah, painting and labelling to completion	1,500,000.00	1,500,000.00	30th June 2022	Complete	152 students	Complete and in use
2021/2022	Mutiva Primary School	Renovation of 2 classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling to completion	800,000.00	800,000.00	30th June 2022	Complete	107 students	Complete and in use

2021/2022	Muyere Primary School	Renovation of 2 classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	102 students	Complete and in use
2021/2022	Mwembe Primary School	Renovation of 1 Classroom by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	500,000.00	500,000.00	30th June 2022	Complete	57 students	Complete and in use
2021/2022	Nyang'ori Primary School	Renovation of 3 Classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling	1,200,000.00	1,200,000.00	30th June 2022	Ongoing	151 students	Plastering in progress
2021/2022	Saosi Primary School	Renovation of 2 Classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	112 students	Complete and in use
2021/2022	Saride Primary School	Renovation of 2 Classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling	800,000.00	800,000.00	30th June 2022	Complete	109 students	Complete and in use
2021/2022	Senende Primary School	Renovation of 4 Classrooms by fitting lintel, re-roofing, plastering, fitting doors and windows, erecting verandah, painting and labelling	1,800,000.00	1,800,000.00	30th June 2022	Complete	167 students	Complete and in use
2021/2022	Senende Primary School	Construction of 10-door exhaustible pit latrine to completion. 2-door will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	247 students	Complete and in use
2021/2022	Shikomoli Primary School	Renovation of 1 Classrooms by fitting lintel, re-roofing, plastering, flooring, painting and labelling	400,000.00	400,000.00	30th June 2022	Complete	47 students	Complete and in use
2021/2022	Shipala Primary School	Renovation of 1 Classrooms by fitting lintel, re-roofing, fitting doors and windows, plastering, flooring, painting and labelling	450,000.00	450,000.00	30th June 2022	Complete	51 students	Complete and in use
2021/2022	Shiru Primary School	Construction of 10-door exhaustible pit latrine to completion. 2-door will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	312 students	Complete and in use
2021/2022	Tigoi Primary School	Plastering, painting and labelling an administration block to completion.	2,000,000.00	400,000.00	30th June 2022	Complete	14 teachers	Complete and in use
2021/2022	Viyaro ADC Primary School	Construction of 1 classrooms to completion	1,000,000.00	1,000,000.00	March, 2023	Ongoing	52 students	Tendering in progress
<b>SECONDARY SCHOOL PROJECTS</b>								
2021/2022	Chepsaga Secondary School	Construction of 10-door exhaustible pit latrine to completion. 2-door will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	254 students	Complete and in use
2021/2022	Dr. Gimose Secondary School - Jeviriri	Construction of 2 classrooms to completion	2,000,000.00	2,000,000.00	30th June 2022	Complete	112 students	complete and in use
2021/2022	Gamoi Secondary School	Ongoing construction of a science laboratory accomodating 70 students by plastering, terrazo, fitting tables, plumbing, wiring and painting to completion	4,867,447.00	1,867,447.00	30th June 2022	Complete	70 students	Complete and in use
2021/2022	George Khaniri Sec. Jepkoyai	Ongoing construction of a storey building housing 4 classrooms by roofing, walling, plastering, flooring and painting to completion. The project had been allocated Kshs. 3,000,000 in the financial year 2020/2021. A balance of Kshs. 700,000 will be allocated in the financial year 2022-2023	5,769,225.00	1,569,225.00	14th February 2023	Ongoing	162 students	Walling of 1st floor in progress

2021/2022	Gidagadi Secondary School	Construction of 1 classroom to completion	1,000,000.00	1,000,000.00	30th June 2022	Complete	52 students	Complete and in use
2021/2022	Gimarian Secondary School	Construction of an administration block by laying foundation, walling and roofing. The balance of Kshs. 3,700,000 will allocated in the financial years 2022-2023 and 2023-2024	4,700,000.00	2,000,000.00	11th April, 2023	Ongoing	13 students	walling to lintel level in progress
2021/2022	Gimengwa Secondary School	Construction of a bathroom housing 200 girls. The project is 16-doors with water sinks situated outside the dormitory. The balance will be allocated Kshs. 900,000 in the financial year 2022-2023	2,100,000.00	1,200,000.00	March, 2023	Ongoing	200 students	Tendering in progress
2021/2022	Givole Secondary School	Construction of 8-door exhaustible pit latrine to completion. 2-door will accommodate	600,000.00	600,000.00	30th June 2022	Complete	174 students	Roofing in progress
2021/2022	Imusutsu Secondary School	Construction of 10-door exhaustible pit latrine to completion. 2-door will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	254 students	Complete and in use
2021/2022	Kapchemgung Secondary School	Construction of multi-purpose hall accomodating 500 people by laying foundation and walling to the lintel level	6,000,000.00	2,000,000.00	4th May 2023	Ongoing	500 students	Roofing in progress
2021/2022	Kapsotik Secondary School	Ongoing construction of multi-purpose hall housing 600 students by walling, plastering and painting to completion . The 2million was allocated in the financial year 2019-2020. 1.8million in the financial year 2020-2021 and the final balance of Kshs. 2.2m in the financial year 2021-2022 to completion	6,000,000.00	2,200,000.00	17th March 2023	Ongoing	600 students	Roofing in progress
2021/2022	Kinu Secondary School	Construction of 3-door teachers latrine to completion. 1-door will accommodate PWDs	500,000.00	500,000.00	30th June 2022	Complete	11 teachers	Complete and in use
2021/2022	Kisasi Secondary School	Construction of 10-door exhaustible pit latrine to completion. 2-door will accommodate PWDs	800,000.00	800,000.00	17th August 2022	Ongoing	257 students	Plastering in progress
2021/2022	Muhaya Secondary School	Construction of 2 Classrooms to completion	2,000,000.00	2,000,000.00	19th March, 2023	Ongoing	87 students	Roofing in progress. The 2No. classrooms are among the contracted 4No. Classrooms and an administration block
2021/2022	Musiri Secondary School	Ongoing construction of an Administration block housing Principal's office, Deputy Principal's office, Accounts Office, Store, Boardroom, Staffroom and secretary's office by plastering, flooring, painting and labelling to completion.	4,000,000.00	1,000,000.00	8th October, 2022	Ongoing	17 teachers and staff	Ceiling and electrical works in progress
2021/2022	Simbi Secondary School.	Ongoing construction of an Administration block housing Principal's office, Deputy Principal's office, Accounts Office, Store, Boardroom, Staffroom and secretary's office by plastering, flooring, painting and labelling to completion	4,000,000.00	1,300,000.00	13th February, 2023	Ongoing	15 teachers	Plastering in progress

2021/2022	St. Veronica Girls High School - Kimarani.	Ongoing construction of an Administration block housing Principal's office, Deputy Principal's office, Accounts Office, Store, Boardroom, Staffroom and secretary's office by plastering and flooring. A balance of Kshs. 1,100,000 will be allocated in the financial year 2022-2023	4,400,000.00	1,500,000.00	27th April, 2023	Ongoing	16 teachers	walling in progress
<b>ENVIRONMENT PROJECTS</b>								
2021/2022	HAMISI Deputy County Commissioner's Office	Fencing off 7 acres using treated fencing posts and barbed wire Hamisi Sub-County Headquarters.	890,000.00	890,000.00	30th June 2022	Complete	327 sub-county staff	Complete and handed over
2021/2022	Butiti Primary School	Construction of 8-door exhaustible pit latrine and urinal. 2-doors will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	257 students	Complete and in use
2021/2022	Simbi Primary School	Construction of 10-door exhaustible pit latrine. 2-doors will accommodate PWDs	800,000.00	800,000.00	30th June 2022	Complete	264 students	Complete and in use
<b>NG CDF OFFICE</b>								
2021/2022	Hamisi NG-CDF Office	Construction of ablution block accommodating 10-door to completion. 2-doors to accommodate PWDs	2,030,774.69	2,030,774.69	28th January, 2023	Ongoing	100,000 persons	Roofing in progress
<b>SECURITY PROJECTS</b>								
2021/2022	Gambogi Police Station.	Walling, roofing, plastering, painting, fitting doors and windows to completion	11,000,000.00	7,000,000.00	24th April, 2023	Ongoing	7400 community members	Plastering in progress
2021/2022	Kipchekwen Ass. Chiefs Office	Roofing, plastering painting, fitting doors and windows to completion	1,500,000.00	800,000.00	30th June 2022	Complete	3250 community members	Complete and in use
2021/2022	Muhudu Chiefs Office	Roofing, plastering, flooring and painting chiefs office to completion	600,000.00	600,000.00	17th February 2022	Ongoing	Roofing in progress	Plastering in progress
				<b>137,088,879.00</b>				